

FCC2 Sound Wall Project Staging Plan

May 9, 2011

Project Scope: Add mass to the “deck to deck” fire wall to attenuate sound from CRAC units and computer room. This will be similar to the glass and sheet rock wall in the FCC3 computer room (except the FCC2 wall will be solid – no glass). The project will also structurally de-couple the inner wall (source) from the outer or hallway wall (receiving) by constructing a staggered stud configuration. Several other sound damping and insulation techniques will be used.

Estimated project duration – 7-8 weeks

Noise, smells & dust similar to the FCC3 HACC project

FCC2 hallway will be blocked off for normal traffic (see maps)

Signage will be posted

Contractor will use the west elevator for materials and debris logistics

Building navigation: building end to end; default use FCC3 to traverse end to end



